

Project No.	Project Name	Sub Project Name	Estimated Project Value	Fund Source	Project Status	Delivery Method	Council	Electorate	Procurement Category	PPR Dates Required	PPR Dates Received	Indicative Tender Date	Anticipated Commencement Of Construction	Anticipated Practical Completion Date	Designer	Contractor	Development Complexity Rating (Ave.=1)	Delivery Complexity Rating (Ave.=1)
R310024 000	East Tamar Highway		200,000	Road Safety Strategy (State)	Completed	Construction Contract	Launceston City	LYONS	F0.25	Apr-2009		Jan-2010	Jun-2011	Aug-2011			1.00	1.00
B310002 176	Arterial Road Safety Works	Bass Hwy, MacKenzie Dr Somerset	260,000	State	Completed	Maintenance Contract	Waratah-Wynyard	BRADDON		Jul-2009	Jul-2009	Jan-2010	Mar-2011	Oct-2011		Stornoway	1.00	1.00
B120010 003	Quad Axle Vehicle Routes Bridge Strengthening	Emu River Bridge	562,000	State	Completed	Construction Contract	Burnie City	BRADDON	B1/F1	Aug-2009		Jan-2010	Mar-2011	Jul-2011	Pitt&Sherry	Marine and Civil	1.00	1.00
B310002 181	Arterial Road Safety Works	Frankford MR/Woodbury Lane	700,000	State	Completed	Construction Contract	Latrobe	BRADDON, LYONS	R1/F1	Jun-2010		Nov-2010	Oct-2011	Dec-2011	GHD	Treloar Transport	1.00	1.00
J110001 001	Ferry Road	Wast Water Treatment Plant	1,000,000	Community Roads Package (State)	Completed	Construction Contract	Kingborough	FRANKLIN	R1/F1	Aug-2010		Jan-2011	Feb-2011	Aug-2011	GHD	Stornoway Water Pty Ltd	1.00	1.00
R310022 001	Bass Hwy	Safety Fencing - West of Travellers Rest	300,000	Road Safety Strategy (State)	Completed	Construction Contract	Various	LYONS, BRADDON, BASS	RSF/F1	Apr-2011	Apr-2011	May-2011	Jul-2011	Aug-2011		Geotas	0.55	1.00
R310022 000	Bass Hwy	Safety Fencing - East of Penguin	400,000	Road Safety Strategy (State)	Completed	Construction Contract	Various	LYONS, BRADDON, BASS	RSF/F1	Apr-2011	Apr-2011	May-2011	Jul-2011	Oct-2011		Geotas	0.55	1.00
B250005 000	Batman Bridge Maintenance	Structural Painting - 2011-12	400,000	State	Delivery	Maintenance Contract	George Town	BASS		Sep-2007		Feb-2008	Jun-2008	Jun-2012		McElligotts	1.00	1.00
A130010 012	Brighton Bypass	Design & Construct North	160,000,000	National	Delivery	Construction Contract	Brighton	LYONS	R30/B3	Aug-2008		Jan-2009	Jan-2010	Jun-2013	GHD	VEC/Theiss	1.00	1.00
B130009 000	Kingston Bypass		41,500,000	National/State	Delivery	Construction Contract	Kingborough	FRANKLIN	R30/B3	Mar-2008	Apr-2008	Nov-2009	Apr-2010	Dec-2011	Pitt&Sherry	VEC	1.00	1.00
A130011 001	Illawarra MR	Bishopbourne to Wickford (incl. Springfield Stage)	3,500,000	National	Delivery	Construction Contract	Northern Midlands	LYONS	R3	Mar-2010		Aug-2010	Nov-2010	Jun-2012	Pitt&Sherry	Downer EDI	1.00	1.00
R310010 000	West Tamar Highway - South of Beaconsfield	Junction Improvements	3,350,000	Road Safety Strategy (State)	Delivery	Construction Contract	West Tamar	BASS		Mar-2010		Aug-2010	Sep-2010	Dec-2011	GHD	Andrew Walter Construction	1.00	1.00
R320004 000	East Derwent Hwy	Shoulder Sealing - Cassidy's Rd to Baskerville Rd	2,000,000	Road Safety Strategy (State)	Delivery	Construction Contract	Brighton	LYONS	R1.5/F2	Aug-2008	Aug-2008	Aug-2010	Mar-2011	Dec-2011	GHD	Downer EDI	1.00	1.00
B240063 000	Midland Highway	Road Reinstatement - Mona Vale Junction	495,000	State	Delivery	Construction Contract	Northern Midlands	LYONS	R1/F1	Apr-2010		Oct-2010	Oct-2011	Dec-2011		Venarchie	1.00	1.00
B250011 001	Cathodic Protection - Bridges 2011/12	Cam River	540,000	State	Delivery	Construction Contract	Statewide	STATEWIDE	F1	Jun-2010	Apr-2009	Nov-2010	Mar-2011	Nov-2011	GHD	VEC	1.00	1.00
B310002 180	Arterial Road Safety Works	Sheffield MR, south of Sheffield	1,285,000	State	Delivery	Construction Contract	Kentish	LYONS	R0.5/F2	Jul-2010		Dec-2010	Dec-2011	Mar-2012	Pitt&Sherry	Downer EDI	1.00	1.00
B120010 004	Quad Axle Vehicle Routes Bridge Strengthening	South Esk River Bridge	300,000	State	Delivery	Construction Contract	Northern Midlands	LYONS	B1/F2	Oct-2010		Mar-2011	Jul-2011	Nov-2011	Pitt&Sherry	Shaw Contracting	1.00	1.00
B250010 003	Periodic Bridge Maintenance 2011/12	Joint Rehabilitation	160,000	State	Delivery	Construction Contract	Statewide	STATEWIDE	B2/F2	Nov-2010		Apr-2011	Sep-2011	Apr-2012	Pitt&Sherry	Stubbs	1.00	1.00
B260043 000	Bridport Main Road	Bridge Reinstatement - Pipers River Bridge	110,000	State	Delivery	Construction Contract	Dorset	BASS	B2/F2	Mar-2010	Jun-2010	Apr-2011	Oct-2011	Jan-2012	Pitt&Sherry	Stubbs	1.00	1.00

* The above program provides an indication of the forward works program and will be subject to ongoing change which will be updated monthly.

* The prequalifications "Financial Level" allocated to a contract reflects a contractor's financial stability, solvency and capacity to manage cash flow requirements throughout a nominal contract period of 12 months assuming a relatively even spread of cash flow over that period.

* In some instances financial levels may not be able to be advertised until close to the indicative tender date

Project Phases

Planning & Scoping – Defines the scope and extent of a project

Development – The development of the project design and documentation to a point ready to call tenders for construction or supply

Delivery – Includes the final procurement activities, award of contracts and construction through to commissioning and handover

Completed – Projects which have achieved Practical Completion in the financial year

Project No.	Project Name	Sub Project Name	Estimated Project Value	Fund Source	Project Status	Delivery Method	Council	Electorate	Procurement Category	PPR Dates Required	PPR Dates Received	Indicative Tender Date	Anticipated Commencement Of Construction	Anticipated Practical Completion Date	Designer	Contractor	Development Complexity Rating (Ave.=1)	Delivery Complexity Rating (Ave.=1)
B260044 000	Henty Main Road	Bridge Reinstatement - Manuka Creek Bridge	354,000	State	Delivery	Construction Contract	West Coast	LYONS	B2/F2	Mar-2010	Jun-2010	Apr-2011	Feb-2012	May-2012	Pitt&Sherry	Stubbs	1.00	1.00
A360001 000	ITS Warning Signs on Constrained Alignments	General	1,500,000	National	Delivery	Construction Contract	Statewide	STATEWIDE		Nov-2010	Jun-2010	Apr-2011	Mar-2012	Jun-2012			1.00	1.00
B310002 195	Arterial Road Safety Works	East Derwent Hwy / Saudersons Rd, Risdon	400,000	State	Delivery	Construction Contract	Clarence City	FRANKLIN	R1/F1	Jan-2011		Jun-2011	Sep-2011	Nov-2011		Downer EDI	1.00	1.00
B130011 000	Brighton Transport Hub	Administration Building	1,400,000	State	Delivery	Construction Contract	Brighton	LYONS, FRANKLIN	Building Works Institutional	Feb-2011		Jul-2011	Sep-2011	Feb-2012	Pitt&Sherry	Wyatt Constructions	1.00	1.00
J240002 000	Lake Secondary Road - Breona	Pavement sealing	2,500,000	Community Roads Package (State)	Delivery	Construction Contract	Central Highlands	LYONS	R2/F5	Nov-2010		Jul-2011	Oct-2011	Mar-2012	GHD	Venarchie	1.00	1.00
B200001026	Tasman Highway - Weldborough Pass	Landslip Repairs	800,000	State	Delivery				R2/F5			Jul-2011	Oct-2011	Jan-2012	Pitt&Sherry	VEC	1.00	1.00
J240003 000	Ridgley Highway - North of Ridgley	Restoration of pavement, carriageway widening, drainage and safety impr.	4,000,000	Community Roads Package (State)	Delivery	Construction Contract	Burnie City	BRADDON	R2/F5	Mar-2011		Aug-2011	Dec-2011	Jun-2012		VEC	1.00	1.00
A220001 003	Pavement Resurfacing 2011/12	North West	2,500,000	National/State	Delivery	Construction Contract	Various	BASS, LYONS	S/F5	Mar-2011		Aug-2011	Nov-2011	Feb-2012	DIER	Venarchie	0.55	1.00
A220001 002 B220001 010	Pavement Resurfacing 2011/12	North East	6,275,000	National/State	Delivery	Construction Contract	Various	BRADDON, LYONS	S/F5	Mar-2011		Aug-2011	Nov-2011	Apr-2012	DIER	Downer EDI	0.55	1.00
A220001 005	Pavement Resurfacing 2011/12	South	5,400,000	National/State	Delivery	Construction Contract	Various	BRADDON, LYONS, DENISON,	S/F15	Mar-2011		Aug-2011	Nov-2011	Mar-2012	DIER	Roadways	0.55	1.00
A220001 003	Pavement Resurfacing 2010/11 (completion of remaining works)	North West	2,400,000	National/State	Delivery	Construction Contract	Various	BASS, LYONS					Oct-2011	Jan-2012	DIER	Roadways	0.55	1.00
A220001 & B220001	Pavement Resurfacing Program 2011/12 - Water Blasting	Water Blasting - State wide	1,000,000	National/State	Delivery	Construction Contract	Statewide		NA	Apr-2011	Aug-2011	Sep-2011	Dec-2011	Apr-2012		Fulton Hogan	0.55	1.00
J310001 000 & B310002 175	Tasman Highway	Coles Bay Junction & Broad Gully	620,000	National & Community Roads Package (State)	Delivery	Construction Contract	Glamorgan Spring Bay	LYONS	R1/F1	Mar-2011	Mar-2011	Sep-2011	Dec-2011	Feb-2012	GHD & SKM	VEC	1.00	1.00
B250010 000 & B250010 001	Periodic Bridge Maintenance 2011/12	Structural & Fence Painting	1,065,000	National/State	Delivery	Construction Contract	Statewide	STATEWIDE	BM/F2	Apr-2011		Sep-2011	Dec-2011	May-2012			1.00	1.00
B310002 172	Arterial Road Safety Works	Shoulder Sealing - South Arm SR, Sandford to Cremorne	1,500,000	State	Delivery	Construction Contract	Clarence City	FRANKLIN	R2/F5	May-2009	Aug-2011	Sep-2011	Dec-2011	Apr-2012	GHD		1.00	1.00
B250003 000	Bridge Maintenance - Southern Region - Five Key Bridges	2012-13 to 2016-17	6,000,000	National/State	Delivery	Maintenance Contract	Various	DENISON	BM/F1	May-2010		Oct-2011	Jul-2012	Jun-2017			1.00	1.00
B240068 000 & R310013 000	Brooker Highway	Granton Safety Barrier & Road Reinstatement - end of dual carriageway	1,950,000	Road Safety Strategy (State)	Delivery	Construction Contract	Glenorchy	DENISON	R2/F5	May-2011		Oct-2011	Dec-2011	Apr-2012			1.00	1.00
B110033 001	Bruny Main Road Alonnah	Road Sealing	799,000	State	Delivery	Construction Contract	Kingborough	FRANKLIN	R1/F2	Jun-2008	Sep-2008	Oct-2011	Feb-2012	Apr-2012	GHD		1.00	1.00
A220002 002 & R310023 000	Pavement Marking 2011/12	North East (incl. Tactile Line Marking North East)	1,200,000	National/State	Delivery	Construction Contract	Various	BASS, LYONS	P/F2	Mar-2011		Oct-2011	Dec-2011	Apr-2012	DIER		0.55	1.00

* The above program provides an indication of the forward works program and will be subject to ongoing change which will be updated monthly.

* The prequalifications "Financial Level" allocated to a contract reflects a contractor's financial stability, solvency and capacity to manage cash flow requirements throughout a nominal contract period of 12 months assuming a relatively even spread of cash flow over that period.

* In some instances financial levels may not be able to be advertised until close to the indicative tender date

Project Phases

Planning & Scoping – Defines the scope and extent of a project

Development – The development of the project design and documentation to a point ready to call tenders for construction or supply

Delivery – Includes the final procurement activities, award of contracts and construction through to commissioning and handover

Completed – Projects which have achieved Practical Completion in the financial year

Project No.	Project Name	Sub Project Name	Estimated Project Value	Fund Source	Project Status	Delivery Method	Council	Electorate	Procurement Category	PPR Dates Required	PPR Dates Received	Indicative Tender Date	Anticipated Commencement Of Construction	Anticipated Practical Completion Date	Designer	Contractor	Development Complexity Rating (Ave.=1)	Delivery Complexity Rating (Ave.=1)	
A220002 003 & R310023 001	Pavement Marking 2011/12	North West (incl. Tactile Line Marking North West)	1,700,000	National/State	Delivery	Construction Contract	Various	STATEWIDE	P/F5	Mar-2011		Oct-2011	Dec-2011	Apr-2012	DIER		0.55	1.00	
A220002 001, B220002 001, B2200002 004,	Pavement Marking 2011/12	South	1,065,000	National/State	Delivery	Construction Contract	Various	BRADDON, LYONS, DENISON,	P/F2	Mar-2011		Oct-2011	Dec-2011	Apr-2012	DIER		0.55	1.00	
B310002 189	Arterial Road Safety Works	Birralee MR, north of Egmont Bridge	560,000	State	Delivery	Construction Contract	Meander Valley	LYONS	R1/F1	May-2011	Jul-2011	Oct-2011	Jan-2012	Mar-2012	SKM		1.00	1.00	
B310002 194	Arterial Road Safety Works	Midland Highway, Breadalbane Roundabout	700,000	State	Delivery	Construction Contract	Launceston City	BASS, LYONS	R1/F2	May-2011		Oct-2011	Jan-2012	Mar-2012	SKM		1.00	1.00	
J310003 000	Bass Highway - Mersey Main Road Junction	Intersection upgrade	2,500,000	Community Roads Package (State)	Delivery	Construction Contract	Kentish	BRADDON	R1/F2	Mar-2011		Nov-2011	Mar-2012	Jun-2012	GHD	Venarchie	1.00	1.00	
B120010 005	Quad Axle Vehicle Routes Bridge Strengthening	Mersey River	560,000	State	Delivery	Construction Contract	Latrobe	LYONS	B2/F2	Jun-2011		Nov-2011	Feb-2012	May-2012	Pitt&Sherry		1.00	1.00	
J240001 000	Mud Walls Secondary Road - North of Colebrook	Pavement rehabilitation	8,000,000	Community Roads Package (State)	Delivery	Construction Contract	Clarence City	FRANKLIN	R2/F10	Mar-2011		Nov-2011	Mar-2012	Mar-2013	Pitt&Sherry	Andrew Walter Construction	1.00	1.00	
B240048 000	Poatina Main Road	Road Reinstatement - Through Longford Township	400,000	State	Delivery	Construction Contract	Northern Midlands	LYONS	R1/F2	Mar-2010	Apr-2010	Dec-2011	Mar-2012	May-2012	Pitt&Sherry		1.00	1.00	
B310002 1971	Arterial Road Safety Works	Right turn facilities - Goodwood / Howard Roads junction	40,000	National/State	Delivery	Construction Contract	Glenorchy	DENISON	TBC	Jul-2011	Jul-2011					DIER -Traffic Signals	1.00	1.00	
B310002 202, B310002 203, B310002 207,	Arterial Road Safety Works - Safety Barriers	Channel Hwy - Gardners Bay, Arthur Hwy east of Forcett, Brooker Hwy - Montrose, Lyell	425,000	National/State	Development	Construction Contract	Various		RSF/F2		Jul-2011	Feb-2012	Mar-2012	May-2012			1.00	1.00	
B310002 200	Arterial Road Safety Works	Sheffield MR near Cornwall road	15,000	State	Development	Maintenance Contract	Kentish	LYONS	TBC	Feb-2011	May-2011	Feb-2012	Mar-2012	Mar-2012		Stornoway	1.00	1.00	
B310002 206	East Tamar Highway	Alanvale Connector - Stage 2 Improvements	400,000	State	Development	Maintenance Contract	Launceston City	BASS	NA	Sep-2011	Aug-2011	Feb-2012	Mar-2012	May-2012		Stornoway	1.00	1.00	
B310002 001	Brooker Highway/Lampton Ave	Pedestrian facilities	40,000	State	Development	Maintenance Contract	Glenorchy	DENISON	TBC		Jul-2011	Feb-2012	Apr-2012	Jul-2012		Downer EDI	1.00	1.00	
J110005 000	West Tamar Highway - Cormiston Rd	Traffic Signals (DIER delivered with some minor works out sourced)	300,000	Community Roads Package (State)	Development	Quotes Contract	West Tamar	BASS	NA	Mar-2011	Sep-2011	Mar-2012	Apr-2012	May-2012	SKM		1.00	1.00	
A130013 005	North East Freight Roads	Mathinna / Evercreech Bridges	7,530,000	National	Development	Construction Contract	Break O'Day	LYONS	B2/F5			Dec-2011	Apr-2012	Nov-2012	Jun-2014	SKM		1.00	1.00
B110049 000	Tarkine Forest Drive (formerly NW Tourist Road)	General	20,245,000	State	Development	Construction Contract	Various	LYONS, BRADDON	TBC	Aug-2011	Aug-2011	Apr-2012	Nov-2012	Jun-2014			1.00	1.00	
B250002 000	Tasman Bridge Maintenance	Heavy Duty Pile Coating System - 2011-12 to 2014-15	1,400,000	State	Development	Construction Contract	Hobart City	DENISON	B2/F1	Nov-2011	Aug-2011	Apr-2012	Jun-2012	Jul-2012			1.00	1.00	
J110013 000	West Tamar Highway - Bradys Lookout	Road widening and pavement rehabilitation	9,000,000	Community Roads Package (State)	Development	Construction Contract	West Tamar	LYONS	R2/F5	Mar-2011		May-2012	Oct-2012	May-2014	GHD		1.00	1.00	
B200001003	Bailey Bridging	Storage, maintenance and deployment of Bailey Bridging (5+ years)	300,000	State	Development	Maintenance Contract			BM/F0.25	Dec-2011		May-2012	Jun-2012	Jun-2017	Pitt&Sherry		1.00	1.00	

* The above program provides an indication of the forward works program and will be subject to ongoing change which will be updated monthly.

* The prequalifications "Financial Level" allocated to a contract reflects a contractor's financial stability, solvency and capacity to manage cash flow requirements throughout a nominal contract period of 12 months assuming a relatively even spread of cash flow over that period.

* In some instances financial levels may not be able to be advertised until close to the indicative tender date

Project Phases

Planning & Scoping – Defines the scope and extent of a project

Development – The development of the project design and documentation to a point ready to call tenders for construction or supply

Delivery – Includes the final procurement activities, award of contracts and construction through to commissioning and handover

Completed – Projects which have achieved Practical Completion in the financial year

Project No.	Project Name	Sub Project Name	Estimated Project Value	Fund Source	Project Status	Delivery Method	Council	Electorate	Procurement Category	PPR Dates Required	PPR Dates Received	Indicative Tender Date	Anticipated Commencement Of Construction	Anticipated Practical Completion Date	Designer	Contractor	Development Complexity Rating (Ave.=1)	Delivery Complexity Rating (Ave.=1)
R310016 001	Bass Highway	North of Gannons Hills Road	6,120,000	Road Safety Strategy (State)	Development	Design Only	Meander Valley	LYONS	TBC		Oct-2011	Aug-2012	Nov-2012	May-2013	GHD		1.00	1.00
R310015 000	Midland Highway	Symons Plains	7,130,000	Road Safety Strategy (State)	Development	Design Only	Northern Midlands	LYONS	TBC		Oct-2011	Aug-2012	Nov-2012	May-2014	GHD		1.00	1.00
B310002 156	Arterial Road Safety Works	Domain / Brooker Hwy	900,000	State	Development	Design Only	Hobart City	DENISON	TBC		Jul-2011	Aug-2012	Nov-2012	May-2013	GHD		1.00	1.00
B310002 204	South Arm Secondary Road	Shoulder Sealing - Lauderdale to Sandford	1,600,000	State	Development	Design Only	Clarence City	FRANKLIN	TBC		Aug-2011	Aug-2012	Nov-2012	May-2013	GHD		1.00	1.00
B260035 000	Arthur Highway	Bridge Reinstatement - Iron Creek Bridge	4,600,000	State	Development	Design & Construct Contract	Sorell	LYONS	B3/F5	Mar-2011			Sep-2012	Aug-2013	SKM		1.00	1.00
A250001 000	Arterial Road - Bridge Maintenance	General 2011-12 - Various works and contracts	1,769,000	National/State	Development	Construction Contract	Statewide	STATEWIDE	TBC	Sep-2011							1.00	1.00
B310002 196	Stony Rise Road	Middle Road, Devonport	1,590,000	State	Development	Design Only	Devonport City	BRADDON	TBC		Sep-2010				Pitt&Sherry			
B240073 000	Brooker Highway	Road Reinstatement - Faulkners Rivulet to Arncliffe Rd 2012-13	750,000	State	Planning & Scoping	Construction Contract	Glenorchy	DENISON	TBC	Mar-2012		Aug-2012	Nov-2012	Apr-2013	GHD		1.00	1.00
A220001 003	Pavement Resurfacing 2012/13	North West	3,500,000	National/State	Planning & Scoping	Construction Contract	Various	BASS, LYONS	S/F10	Mar-2012		Aug-2012	Oct-2012	Mar-2013	DIER		0.55	1.00
A220001 002	Pavement Resurfacing 2012/13	North East	3,500,000	National/State	Planning & Scoping	Construction Contract	Various	BRADDON, LYONS	S/F10	Mar-2012		Aug-2012	Oct-2012	Mar-2013	DIER		0.55	1.00
A220001 005 B220001 010	Pavement Resurfacing 2012/13	South	6,974,000	National/State	Planning & Scoping	Construction Contract	Various	BRADDON, LYONS, DENISON,	S/F10	Mar-2012		Aug-2012	Oct-2012	Mar-2013	DIER		0.55	1.00
A130013 003	North East Freight Roads	Prossers Road Junction Upgrades	3,000,000	National	Planning & Scoping	Construction Contract	Launceston City	BASS	TBC	Jan-2012		Sep-2012	Nov-2012	Mar-2013	SKM		1.00	1.00
A130013 001	North East Freight Roads	Bridport MR upgrades	14,000,000	National	Planning & Scoping	Construction Contract	Dorset	BASS	TBC	Feb-2012		Sep-2012	Nov-2012	Mar-2014	Pitt&Sherry		1.00	1.00
A130013 002	North East Freight Roads	Tasman Highway & Gladstone Main Road upgrades	11,000,000	National/State	Planning & Scoping	Construction Contract	Break O'Day, Dorset	LYONS, BASS	TBC	Jan-2012		Sep-2012	Nov-2012	Mar-2014	SKM		1.00	1.00
A130016 000 & B160026	Port Sorell Main Road		4,000,000	National/State	Planning & Scoping	Construction Contract	Latrobe	LYONS	R2/F10	Mar-2012		Sep-2012	Nov-2012	Mar-2013	Pitt&Sherry		1.00	1.00
A130014 000 & B130014	Bell Bay Intermodal		9,100,000	National/State	Planning & Scoping	Construction Contract	George Town	BASS	TBC	Mar-2012		Sep-2012	Nov-2012	Mar-2014			1.00	1.00
J110014 000	Murchison Highway - Mount Black	Cross section improvements and overtaking facilities	21,000,000	West Coast Roads Package (State)	Planning & Scoping	Construction Contract	Waratah-Wynyard	BRADDON	TBC	Feb-2012		Sep-2012	Nov-2012	May-2015	SKM		1.00	1.00
J110012 000	Esk Main Road	Seal shoulders	5,000,000	Community Roads Package (State)	Planning & Scoping	Construction Contract	Break O'Day	LYONS	TBC	Jan-2012		Oct-2012	Jan-2013	Mar-2014	Pitt&Sherry		1.00	1.00
J310002 000	Bass Highway -Stanley Junction	Junction upgrade	1,500,000	Community Roads Package (State)	Planning & Scoping	Construction Contract	Circular Head	BRADDON	TBC	Mar-2012		Oct-2012	Dec-2012	Apr-2013	GHD		1.00	1.00

* The above program provides an indication of the forward works program and will be subject to ongoing change which will be updated monthly.

* The prequalifications "Financial Level" allocated to a contract reflects a contractor's financial stability, solvency and capacity to manage cash flow requirements throughout a nominal contract period of 12 months assuming a relatively even spread of cash flow over that period.

* In some instances financial levels may not be able to be advertised until close to the indicative tender date

Project Phases

Planning & Scoping – Defines the scope and extent of a project

Development – The development of the project design and documentation to a point ready to call tenders for construction or supply

Delivery – Includes the final procurement activities, award of contracts and construction through to commissioning and handover

Completed – Projects which have achieved Practical Completion in the financial year

Project No.	Project Name	Sub Project Name	Estimated Project Value	Fund Source	Project Status	Delivery Method	Council	Electorate	Procurement Category	PPR Dates Required	PPR Dates Received	Indicative Tender Date	Anticipated Commencement Of Construction	Anticipated Practical Completion Date	Designer	Contractor	Development Complexity Rating (Ave.=1)	Delivery Complexity Rating (Ave.=1)
J110011 000	Bell Bay Main Road	Junction improvements	1,000,000	Community Roads Package (State)	Planning & Scoping	Construction Contract	George Town	BASS	TBC	Mar-2012		Oct-2012	Dec-2012	Apr-2013	GHD		1.00	1.00
A220002 002 & R310023 000	Pavement Marking 2012/13	North East (incl. Tactile Line Marking North East)	700,000	National/State	Planning & Scoping	Construction Contract	Various	BASS, LYONS	P/F1	Mar-2012		Oct-2012	Nov-2012	Nov-2013	DIER		0.55	1.00
A220002 003 & R310023 001	Pavement Marking 2012/13	North West (incl. Tactile Line Marking North West)	700,000	National/State	Planning & Scoping	Construction Contract	Various	STATEWIDE	P/F1	Mar-2012		Oct-2012	Nov-2012	Nov-2013	DIER		0.55	1.00
A220002 001	Pavement Marking 2012/13	South	740,000	National/State	Planning & Scoping	Construction Contract	Various	BRADDON, LYONS, DENISON,	P/F1	Mar-2012		Oct-2012	Nov-2012	Nov-2013	DIER		0.55	1.00
J110001 002	Ferry Road - Road Works	Upgrade Ferry Road and management of ferry queuing	7,000,000	Community Roads Package (State)	Planning & Scoping	Construction Contract	Kingborough	FRANKLIN	TBC	Mar-2012		Dec-2012	Feb-2013	Mar-2014	GHD		1.00	1.00
J110004 000	Huon Highway	Overtaking Lanes	8,000,000	Community Roads Package (State)	Planning & Scoping	Construction Contract	Huon Valley	FRANKLIN	TBC	Jan-2012		Jul-2013	Oct-2013	Apr-2015	SKM		1.00	1.00
J110002 000	Colebrook Main Road - Richmond Link Road	New 1.5 link road west of Richmond for heavy vehicles	6,000,000	Community Roads Package (State)	Planning & Scoping	Construction Contract	Clarence City	FRANKLIN	TBC	Jan-2012		Jul-2013	Oct-2013	May-2015	Pitt&Sherry		1.00	1.00
J110009 000 & J110007 000	Arthur Highway - Dunalley to Murdunna & Tarana to Port Arthur	Curve improvements, pavement strengthening and widening.	18,000,000	Community Roads Package (State)	Planning & Scoping	Construction Contract	Tasman	LYONS	TBC	Mar-2012		Jul-2013	Oct-2013	May-2015	Pitt&Sherry		0.70	1.00
J110003 000	Rokey MR - Oceana Drive to Pass Road	Dual carriageway and associated junction and access treatments	10,000,000	Community Roads Package (State)	Planning & Scoping	Construction Contract	Clarence City	FRANKLIN	TBC	Jan-2012		Jul-2013	Oct-2013	May-2015	Pitt&Sherry		1.00	1.00
J110010 000	Tasman Highway - Scottsdale to Launceston	Cross section and pavement improvements	4,000,000	Community Roads Package (State)	Planning & Scoping	Construction Contract	Dorset	BASS	TBC	Mar-2012		Jul-2013	Nov-2013	Apr-2015	Pitt&Sherry		1.00	1.00
A220001 002	Pavement Resurfacing 2013/14	North East	3,500,000	National/State	Planning & Scoping	Construction Contract	Various	BRADDON, LYONS	S/F10	Mar-2013		Aug-2013	Oct-2013	Mar-2014	DIER		0.55	1.00
A220001 003	Pavement Resurfacing 2013/14	North West	3,500,000	National/State	Planning & Scoping	Construction Contract	Various	BASS, LYONS	S/F10	Mar-2013		Aug-2013	Oct-2013	Mar-2014	DIER		0.55	1.00
A220001 005	Pavement Resurfacing 2013/14	South	4,500,000	National/State	Planning & Scoping	Construction Contract	Various	BRADDON, LYONS, DENISON,	S/F10	Mar-2013		Aug-2013	Oct-2013	Mar-2014	DIER		0.55	1.00
A220002 002 & R310023 000	Pavement Marking 2013/14	North East (incl. Tactile Line Marking North East)	730,000	National/State	Planning & Scoping	Construction Contract	Various	BASS, LYONS	P/F1	Mar-2013		Oct-2013	Nov-2013	Nov-2014	DIER		0.55	1.00
A220002 003 & R310023 001	Pavement Marking 2013/14	North West (incl. Tactile Line Marking North West)	730,000	National/State	Planning & Scoping	Construction Contract	Various	STATEWIDE	P/F1	Mar-2013		Oct-2013	Nov-2013	Nov-2014	DIER		0.55	1.00
A220002 001	Pavement Marking 2013/14	South	770,000	National/State	Planning & Scoping	Construction Contract	Various	BRADDON, LYONS, DENISON,	P/F1	Mar-2013		Oct-2013	Nov-2013	Nov-2014	DIER		0.55	1.00
A130012 000	Bagdad Bypass	Planning	6,200,000	National	Planning & Scoping	Design Only	Brighton & Southern Midland	LYONS	TBC						Pitt&Sherry, GHD		1.00	1.00
B130013 003	North East Freight Roads	Tressick Hills/Prossers Forest Link Road		National	Planning & Scoping	Construction Contract	Launceston City	BASS	TBC						SKM		1.00	1.00
A130013 004	North East Freight Roads	Camden Hills Road		National	Planning & Scoping	Construction Contract	Dorset	BASS	TBC						SKM		1.00	1.00

* The above program provides an indication of the forward works program and will be subject to ongoing change which will be updated monthly.

* The prequalifications "Financial Level" allocated to a contract reflects a contractor's financial stability, solvency and capacity to manage cash flow requirements throughout a nominal contract period of 12 months assuming a relatively even spread of cash flow over that period.

* In some instances financial levels may not be able to be advertised until close to the indicative tender date

Project Phases

Planning & Scoping – Defines the scope and extent of a project

Development – The development of the project design and documentation to a point ready to call tenders for construction or supply

Delivery – Includes the final procurement activities, award of contracts and construction through to commissioning and handover

Completed – Projects which have achieved Practical Completion in the financial year

Project No.	Project Name	Sub Project Name	Estimated Project Value	Fund Source	Project Status	Delivery Method	Council	Electorate	Procurement Category	PPR Dates Required	PPR Dates Received	Indicative Tender Date	Anticipated Commencement Of Construction	Anticipated Practical Completion Date	Designer	Contractor	Development Complexity Rating (Ave.=1)	Delivery Complexity Rating (Ave.=1)
A120010 000	Tasman Highway Ramps	Consultancy	2,000,000	National	Planning & Scoping	Design Only	Hobart, Clarence City	DENISON, FRANKLIN	TBC								1.00	1.00
A130012 001	Bridgewater Bridge	Planning		National	Planning & Scoping	Design Only			TBC								1.00	1.00
R310027 000	Vinces Saddle	Electronic Weather based warning system	400,000	Road Safety Strategy (State)	Planning & Scoping	Design Only	Kingborough	FRANKLIN	TBC	Nov-2011	Nov-2011			Dec-2011	SKM		1.00	1.00
B310002 192	Arterial Road Safety Works	Tasman Peninsula wildlife signs	130,000	State	Planning & Scoping	Construction Contract	Tasman	LYONS	TBC	Mar-2010	Jun-2010						1.00	1.00
B240002 001	Slip & Bank Stabilisation	Tasman Highway, Bicheno	70,000	State	Planning & Scoping	Maintenance Contract			TBC	Mar-2011	Jul-2011				Pitt&Sherry		1.00	1.00
	Slip & Bank Stabilisation	West Tamar Highway Muddy Creek	130,000	State	Planning & Scoping	Maintenance Contract	Statewide	STATEWIDE	TBC	Mar-2011	Aug-2011				Pitt&Sherry		1.00	1.00
B310002 133	Arterial Road Safety Works	East End of Tasman Bridge	70,000	State	Planning & Scoping	Construction Contract	Clarence City	FRANKLIN	TBC								1.00	1.00
B160004 000	Brooker Hwy - Stage 1 Works	Planning	6,274,000	State	Planning & Scoping	Construction Contract	Glenorchy	DENISON	TBC								1.00	1.00
B310002 179	Arterial Road Safety Works	Installation of right run lane markings	35,000	State	Planning & Scoping	Maintenance Contract	Statewide	STATEWIDE	TBC		Sep-2011						1.00	1.00
B240062 000	Bass Highway	Road Reinstatement - Christmas Hills to Bengo Rd 2012-13	460,000	State	Yet to Commence	Construction Contract	Meander Valley	LYONS	TBC	Mar-2012		Aug-2012	Nov-2012	Apr-2013	GHD		1.00	1.00
B240072 000	Midland Highway	Road Reinstatement - North of Spring Hill 2012-13	785,000	State	Yet to Commence	Construction Contract	Southern Midlands	LYONS	TBC	Mar-2012		Aug-2012	Nov-2012	Apr-2013	SKM		1.00	1.00
B240069 000	Midland Highway	Road Reinstatement - Kempton Bypass 2012-13	800,000	State	Yet to Commence	Construction Contract	Southern Midlands	LYONS	TBC	Mar-2012		Aug-2012	Nov-2012	Apr-2013	Pitt&Sherry		1.00	1.00
B240071 000	Midland Highway	Road Reinstatement - South of Perth 2012-13	142,000	State	Yet to Commence	Construction Contract	Northern Midlands	LYONS	TBC	Mar-2012		Aug-2012	Nov-2012	Apr-2013	SKM		1.00	1.00
B260024 000	Timber Bridge Replacements	Bridge Reinstatement - General 2012-13	530,000	State	Yet to Commence	Maintenance Contract	Statewide	STATEWIDE	TBC	Mar-2012		Aug-2012	Nov-2012	May-2013			1.00	1.00
B240074 000	Midland Highway	Road Reinstatement - North of Melton Mowbray 2012-13	382,000	State	Yet to Commence	Construction Contract	Brighton	LYONS	R1/F1	Apr-2012		Aug-2012	Nov-2012	May-2013	Pitt&Sherry		1.00	1.00
B240075 000	Midland Highway	Road Reinstatement - north of Lovely Banks 2012-13	298,000	State	Yet to Commence	Construction Contract	Southern Midlands	LYONS	R1/F1	Apr-2012		Aug-2012	Nov-2012	May-2013	Pitt&Sherry		1.00	1.00
B260032 000	Gordon River MR	Bridge Reinstatement - Styx River Bridge 2013-14	500,000	State	Yet to Commence	Construction Contract	Derwent Valley	LYONS	TBC	Mar-2012		Jun-2013	Nov-2013	May-2014	Pitt&Sherry		1.00	1.00
B260033 000	Gordon River MR	Bridge Reinstatement - Derwent River Bridge 2013-14	1,164,000	State	Yet to Commence	Construction Contract	Derwent Valley	LYONS	TBC	Mar-2012		Jun-2013	Nov-2013	May-2014	GHD		1.00	1.00
B260031 000	Lyell Hwy - Nive River (Bronte)	Bridge Reinstatement - Nive River 2013-14	3,030,000	State	Yet to Commence	Construction Contract	Central Highlands	LYONS	TBC	Mar-2012		Jun-2013	Nov-2013	May-2014	Pitt&Sherry		1.00	1.00

* The above program provides an indication of the forward works program and will be subject to ongoing change which will be updated monthly.

* The prequalifications "Financial Level" allocated to a contract reflects a contractor's financial stability, solvency and capacity to manage cash flow requirements throughout a nominal contract period of 12 months assuming a relatively even spread of cash flow over that period.

* In some instances financial levels may not be able to be advertised until close to the indicative tender date

Project Phases

Planning & Scoping – Defines the scope and extent of a project

Development – The development of the project design and documentation to a point ready to call tenders for construction or supply

Delivery – Includes the final procurement activities, award of contracts and construction through to commissioning and handover

Completed – Projects which have achieved Practical Completion in the financial year

Project No.	Project Name	Sub Project Name	Estimated Project Value	Fund Source	Project Status	Delivery Method	Council	Electorate	Procurement Category	PPR Dates Required	PPR Dates Received	Indicative Tender Date	Anticipated Commencement Of Construction	Anticipated Practical Completion Date	Designer	Contractor	Development Complexity Rating (Ave.=1)	Delivery Complexity Rating (Ave.=1)
B240078 000	Glen Huon Main Road	Road Reinstatement - Glen Huon to Judbury 2013-14	1,000,000	State	Yet to Commence	Construction Contract	Huon Valley	FRANKLIN	TBC	Mar-2012		Aug-2013	Nov-2013	Apr-2014	Pitt&Sherry		1.00	1.00
B240079 000	Gordon River	Road Reinstatement - Tyenna to Maydena 2013-14	1,165,000	State	Yet to Commence	Construction Contract	Derwent Valley	LYONS	TBC	Mar-2012		Aug-2013	Nov-2013	Apr-2014	SKM		1.00	1.00
B240080 000	Ringarooma Main Road	Road Reinstatement - Legerwood to Ringarooma 2013-14	978,000	State	Yet to Commence	Construction Contract	Dorset	BASS	TBC	Jan-2013		Aug-2013	Nov-2013	Apr-2014	SKM		1.00	1.00
B240082 000	Frankford Main Road	Road Reinstatement - West of Exeter 2013-14	80,000	State	Yet to Commence	Construction Contract	Launceston City	LYONS	TBC	Mar-2013		Aug-2013	Nov-2013	Apr-2014			1.00	1.00
B240081 000	Gordon River Main Road	Road Reinstatement - Maydena to Florentine Valley 2013-14	100,000	State	Yet to Commence	Construction Contract	Huon Valley	LYONS	TBC	Mar-2013		Aug-2013	Nov-2013	Apr-2014			1.00	1.00
B240077 000	Nubeena Secondary Rd	Road Reinstatement - east of Premaydena 2013-14	1,700,000	State	Yet to Commence	Construction Contract	Tasman	LYONS	TBC	Mar-2013		Aug-2013	Nov-2013	Apr-2015	GHD		1.00	1.00
B260046 000	Bridges - new projects and future years	Bridge Reinstatement - General 2013-14	310,000	State	Yet to Commence	Construction Contract	Statewide	STATEWIDE	TBC	Mar-2013		Aug-2013	Nov-2013	May-2014			1.00	1.00
B240083 000	Birralee Main Road	Road Reinstatement - Selbourne Rd to Frankford MR 2014-15	1,100,000	State	Yet to Commence	Construction Contract	Launceston City	LYONS	TBC	Mar-2013		Aug-2014	Nov-2014	Apr-2015			1.00	1.00
B240053 000	Bridport Main Road	Road Reinstatement - Maslins Rd to Nourses Rd 2014-15	590,000	State	Yet to Commence	Construction Contract	Dorset	BASS	TBC	Mar-2013		Aug-2014	Nov-2014	Apr-2015	SKM		1.00	1.00
B240060 000	Lyell Hwy	Road Reinstatement - Link 25 2014-15	1,000,000	State	Yet to Commence	Construction Contract	Central Highlands	LYONS	TBC	Mar-2014		Aug-2014	Nov-2014	Apr-2015	SKM		1.00	1.00
B240061 000	Marlborough SR	Road Reinstatement - Bronte 2014-15	1,200,000	State	Yet to Commence	Construction Contract	Central Highlands	LYONS	TBC	Mar-2014		Aug-2014	Nov-2014	Apr-2015	Pitt&Sherry		1.00	1.00
B310002 205	Bus LayBy Lyell Highway	Bus LayBy	20,000	State	Yet to Commence	Maintenance Contract	Derwent Valley		TBC		Aug-2011	N/A	N/A	Jun-2012				
B310002 210	Brooker Highway / Howard Road Goodwood	Safety Barrier	10	State	Yet to Commence	Maintenance Contract	Glenorchy	DENISON	TBC	Nov-2011	Nov-2011	N/A	N/A	Jun-2012				
B310002 211	Channel Highway/Van Morey Road, Margate	Safety Barrier	140,000	State	Yet to Commence	Maintenance Contract	Kingborough	FRANKLIN	TBC	Nov-2011	Nov-2011	N/A	N/A	Jun-2012	DIER			
B310002 212	Arthur Highway/Sugarloaf Road Forcett	right turn lane	460,000	State	Yet to Commence		Kingborough	FRANKLIN	TBC	Nov-2011	Nov-2011	N/A	N/A	Jun-2012	DIER			
B310002 213	Channel Highway, Taroona pedestrian fencing	Bus Stop Fence	5,000	State	Yet to Commence	Maintenance Contract	Kingborough	FRANKLIN	TBC	Nov-2011	Jan-2012	N/A	N/A	Feb-2012	DIER			
B310002 214	East Derwent Hwy Goodwood MR	Slip Road	125,000	State	Yet to Commence	Maintenance Contract	Clarence City	FRANKLIN	TBC		Jul-2011	N/A	N/A	Jun-2012	DIER			
R310026 000	Part time Speed Limits	Areas of high pedestrian Activity 2011	200,000	Road Safety Strategy (State)	Yet to Commence		Various		TBC	Nov-2011	Nov-2011			Jan-2012			1.00	1.00

* The above program provides an indication of the forward works program and will be subject to ongoing change which will be updated monthly.

* The prequalifications "Financial Level" allocated to a contract reflects a contractor's financial stability, solvency and capacity to manage cash flow requirements throughout a nominal contract period of 12 months assuming a relatively even spread of cash flow over that period.

* In some instances financial levels may not be able to be advertised until close to the indicative tender date

Project Phases

Planning & Scoping – Defines the scope and extent of a project

Development – The development of the project design and documentation to a point ready to call tenders for construction or supply

Delivery – Includes the final procurement activities, award of contracts and construction through to commissioning and handover

Completed – Projects which have achieved Practical Completion in the financial year